BRUHAT BANGALURU MAHANAGARA PALIKE

COMPLETION REPORT

1	Name of the work	Providing and Fixing of Street light Fittings Timers Control Wires etc in Village areas in Dasarahalli Assembly Constituency Ward no 14.
2	Sanctioned Estimate No. & Date	EE(Ele)/DZ/EST/ / Dated:
3	Head Of Account	P-3255 Providing Addittional fittings at new zone and 110 villages (Rs.60.00 Lakhs each zone)
4	Work Order No & Date	EE/ELE/DZ/WO/ 000028/17-18, Date: 21.03.2018
5	Name Of the Contractor	M/s KRIDL
6	a) Time stipulated for Completion Work b) Delay in Execution Of Work	180 Days 90 days
7	Measurement Recorded in	M.B No: 5128 Page No: 512782 to 512788
8	Check Measurement of the AEE/EE/on	M.B No: 5128 Page No: 512782 to 512788
9	Name of the official incharge of the Work	
	a)Asst. Engineer/ Junior Engineer	Sri.K N Babu Reddy
	b) Asst. Executive Engineer	Sri , Rajendra Naik

Sanctioned Estimate Amount	Amount claim as Per Actually vide as Bills	Difference	
		Excess	Saving
Rs. 30 Lakh	Rs. 2994480/-	—	Rs. 520/-

1) Certified that the Contractor has delayed and completed the work for which necessary fine has been recovered.
2) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the Agreement.

K. N. Babu

Asst/Junior Engineer.
JUNIOR ENGINEER (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore

Asst.Exe.Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore
ASST.EXECUTIVE ENGINEER (Ele)

Executive .Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone
Executive Engineer (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone

Scanned by CamScanner